

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: June 22, 2022

Month & Year: May 16- June 15, 2022

Section 1: Operational Dashboard


Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns	426	259	1454	up
Asphalt patching using recycled asphalt	0	0	153.7 Tonnes	low
Water main breaks	1	1	19	same

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Asphalt Concrete Paving Various Streets (22-50)	<ul style="list-style-type: none">Contractor: MacArthur's paving and Construction Co. LtdConstruction started as per schedule on May 30th<ul style="list-style-type: none">✓ Asphalt seal (Montgomery Phase 1, Toth)✓ Asphalt resurfacing (Canusa, Pitt)Construction notices delivered in May to residents on Montgomery, Toth, Canusa and Pitt.Due to wet weather received recently the project is slightly behind schedule. The asphalt placement will be completed next week, weather permits.
Street Paving and Curb & Sidewalk Work (22-54)	<ul style="list-style-type: none">Contractor: MacDonald Paving and Construction, a division of Miller Paving Limited.Construction started May 30th with a completion date of August 5th.<ul style="list-style-type: none">✓ Asphalt resurfacing (Irving Ph3, Trites)

	<ul style="list-style-type: none"> ✓ New curb & sidewalk, Irving Ph3 (Lawson to Charyl) and new sidewalk Pinewood (Flagstone to Greenpark) ✓ Gunningsville trail, pavement reconstruction (Pine Glen to Country Club) • Construction notices delivered in May to residents on Irving and Trites. • PSA posted June 16th for trail closure on Gunningsville (Pine Glen to Country Club).
Traffic Lane Markings - Various Street	<ul style="list-style-type: none"> • The project was awarded to lowest bidder, Stripe Works Ltd. • Pre-construction meeting scheduled for June 23rd • We anticipate the lane markings to be done the last week of June.
Wilson Road Watermain Renewal	<ul style="list-style-type: none"> • Contractor: Bowers' Construction Ltd • Construction start date is August 8th to October 7th. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temporary piping notices delivered in May. • Pre-construction meeting to be scheduled early July.
Ridgeway Drive Reconstruction	<ul style="list-style-type: none"> • Contractor: Bowers' Construction Ltd • The revised construction period is June 13 to September 7. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temporary piping notices delivered in April. ✓ Notice of construction delivered June 3rd.
Pine Glen / Pinewood Roundabout	<ul style="list-style-type: none"> • Contractor: Modern Construction (1983) Limited. • Anticipated construction period is May 9 to end of June. • Project is on schedule. • Base asphalt was placed the week of June 20th. • Light poles, landscaping, and lane markings to be completed in the next two weeks. NB Power to install 3 light poles and anchors. • Communication on-going with property owners affected by the work. 

	<ul style="list-style-type: none"> The new roundabout intersection is anticipated to open to traffic in early July.
Montgomery Ave Phase 2 (Coverdale to Fairfax) & Fairfax & Bradford East (Cleveland to Montgomery)	<ul style="list-style-type: none"> Contractor: Foulem Construction Ltée Anticipated construction period is May 16 to end of September. Project on schedule Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered in May. ✓ Notice of construction delivered in May
U/G Wires (relace) – Brewster and Pembroke	<ul style="list-style-type: none"> Contractor: Roadway Systems Ltd. The proposed construction period is in August with a completion date of September 9th. Pre-construction meeting to be scheduled early July

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Spring/Summer	<ul style="list-style-type: none"> Crews are transitioning from spring to summer work plan. Lawn repairs from winter damage have been 95% repaired (topsoil and hydroseed) Line painting is on going Catch basin cleaning on going by PW crews Curb and sidewalk repairs on going for summer

Section 4: Other Notable Development & Highlights for Council's Attention:

- The departments are working on an updated 10-yr general transportation and utility capital plan.

Report Approval Details

Document Title:	EPW Monthly Report May- Jun 2022.docx
Attachments:	
Final Approval Date:	Jun 22, 2022

This report and all of its attachments were approved and signed as outlined below:

Michel Ouellet - Jun 22, 2022 - 3:08 PM

Colin Smith - Jun 22, 2022 - 5:06 PM