

**Town of Riverview**



**Engineering & Public Works Monthly Report**

To: Colin Smith, CAO  
Prepared by: Engineering & Public Works  
Date: September 21, 2022  
Month & Year: June 16- September 15, 2022

**Section 1: Operational Dashboard**

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns	Unavailable	426	1454	-
Asphalt patching using recycled asphalt (Jun16-Jul15/22)	0	0	153.7 Tonnes	low
Asphalt patching using recycled asphalt (Jul16-Aug15/22)	0	0	153.7 Tonnes	low
Asphalt patching using recycled asphalt (Aug16-Sep15/22)	0	0	153.7 Tonnes	low
Water main breaks (Jun16-Jul15/22)	0	1	19	same
Water main breaks (Jul16-Aug15/22)	1	0	20	up
Water main breaks (Aug16-Sep15/22)	1	1	21	up

**Section 2: Capital & Operating Project Updates**

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Asphalt Concrete Paving Various Streets (22-50)	<ul style="list-style-type: none"><li>• Contractor: MacArthur's paving and Construction Co. Ltd</li><li>• Scope of work of this project<ul style="list-style-type: none"><li>○ Asphalt seal (Montgomery Phase 1, Toth)</li><li>○ Asphalt resurfacing (Canusa, Pitt)</li></ul></li><li>• Construction notices delivered in May to residents on Montgomery, Toth, Canusa and Pitt.</li></ul>

	<ul style="list-style-type: none"> <li>• Construction started May 30<sup>th</sup> and was completed within schedule at the end of June.</li> </ul>
Street Paving and Curb & Sidewalk Work (22-54)	<ul style="list-style-type: none"> <li>• Contractor: MacDonald Paving and Construction, a division of Miller Paving Limited.</li> <li>• Scope of work of this project <ul style="list-style-type: none"> <li>○ Asphalt resurfacing (Irving Ph3, Trites)</li> <li>○ New curb &amp; sidewalk, Irving Ph3 (Lawson to Charyl) and new sidewalk Pinewood (Flagstone to Greenpark)</li> <li>○ Gunningsville trail, pavement reconstruction (Pine Glen to Country Club)</li> </ul> </li> <li>• Construction notices delivered in May to residents on Irving and Trites.</li> <li>• Construction started May 30<sup>th</sup> and was completed within schedule on September 2, 2022.</li> </ul>
Traffic Lane Markings - Various Street	<ul style="list-style-type: none"> <li>• Contractor: Stripe Works Ltd.</li> <li>• Pre-construction meeting was done June 23<sup>rd</sup></li> <li>• The lane markings were completed at the end of July, but contractor will be coming back to do new paved section of Trites Road in September.</li> </ul>
Wilson Road Watermain Renewal	<ul style="list-style-type: none"> <li>• Contractor: Bowers' Construction Ltd</li> <li>• Construction started 2 weeks behind schedule due to an issue with temporary water (needed to add an apartment to the temporary water system at Coverdale Road), the revised contract date is August 16<sup>th</sup> to October 17<sup>th</sup>.</li> <li>• Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temporary piping notices delivered in May.</li> <li>✓ Notice of construction delivered early-August</li> </ul> </li> <li>• Pre-construction meeting was done July 14<sup>th</sup>.</li> <li>• Construction is ongoing</li> </ul>
Ridgeway Drive Reconstruction	<ul style="list-style-type: none"> <li>• Contractor: Bowers' Construction Ltd</li> <li>• The revised construction period is June 13 to September 22.</li> <li>• Project is running behind schedule by approximately 3 weeks.</li> <li>• Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temporary piping notices delivered in April.</li> <li>✓ Notice of construction delivered June 3<sup>rd</sup>.</li> </ul> </li> </ul>

Pine Glen / Pinewood Roundabout	<ul style="list-style-type: none"> <li>• Contractor: Modern Construction (1983) Limited.</li> <li>• Project reached substantial performance July 5, 2022.</li> <li>• Project completed within schedule and on budget.</li> </ul>
Montgomery Ave Phase 2 (Coverdale to Fairfax) & Fairfax & Bradford East (Cleveland to Montgomery)	<ul style="list-style-type: none"> <li>• Contractor: Foulem Construction Ltée</li> <li>• Anticipated construction period is May 16 to end of October.</li> <li>• Project within schedule and on budget.</li> <li>• Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temp water service notices delivered in May.</li> <li>✓ Notice of construction delivered in May</li> <li>✓ Curb and Sidewalk notices have been delivered to affected residents.</li> </ul> </li> </ul>
U/G Wires (relace) – Brewster and Pembroke	<ul style="list-style-type: none"> <li>• Contractor: Roadway Systems Ltd.</li> <li>• The construction work is scheduled for early October.</li> <li>• Due to the amount of trees on Brewster and to minimize the damages to branches and roots most of the work will be done by directional drilling.</li> <li>• The underground electrical work on Pembroke will be differed to 2023 due to increase in cost of the directional drilling decision on Brewster.</li> </ul>

### Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Spring/Summer	<ul style="list-style-type: none"> <li>• PW line painting is complete for 2023 (except for touch ups from capital projects)</li> <li>• Cleaning of sewers and catch basins is on-going</li> <li>• Crews have completed many curb and sidewalk repairs, only a few outstanding to be completed this fall</li> <li>• Salt and aggregates are being stockpiled for winter operations</li> <li>• Transition to fall work plan is underway in preparation for winter operations</li> </ul>

#### **Section 4: Other Notable Development & Highlights for Council's Attention:**

- The director attending the first workshop with the Architects and the rest of the Recreation Complex schematic design committee. This was a great introduction to the project and a very productive meeting.
- The patching on Hillsborough Road has been touched-up to improve rideability over some sections. This involved mostly the westbound lane between Town limits and Hawkes.

## Report Approval Details

Document Title:	EPW Monthly Report Jun-Sep 2022.docx
Attachments:	
Final Approval Date:	Sep 21, 2022

This report and all of its attachments were approved and signed as outlined below:

**Michel Ouellet - Sep 21, 2022 - 2:35 PM**

**Colin Smith - Sep 21, 2022 - 2:40 PM**