

## Town of Riverview

### Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: June 21, 2023

Month & Year: May 16– June 15, 2023

### Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns	225	445	887	down
Asphalt patching using recycled asphalt.	0 Tonnes	20 Tonnes	62 Tonnes	stable
Water main breaks	1	0	8	stable

### Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Asphalt Concrete Paving Various Streets	<ul style="list-style-type: none"><li>Asphalt seal (Montgomery Phase 2, Bradford (Cleveland to Montgomery) paving completed May 15<sup>th</sup>.</li><li>Asphalt resurfacing (Lakeside, Pinder), curb work completed,</li><li>Communication: The following notices have been delivered:<ul style="list-style-type: none"><li>✓ Construction notices delivered May 16 &amp; 17.</li></ul></li><li>Anticipated construction schedule: May 23<sup>rd</sup> to end of June.</li></ul>
Watermain Replacement (trench only) Yale	<ul style="list-style-type: none"><li>The project was awarded to Fram Enterprises Inc.</li><li>Pre-construction meeting scheduled for May 27<sup>th</sup>.</li><li>Communication: The following notices have been delivered:<ul style="list-style-type: none"><li>✓ Temp water service notices delivered in May.</li></ul></li></ul>

	<ul style="list-style-type: none"> <li>Anticipated construction schedule: July 10<sup>th</sup> to mid-October.</li> </ul>
Hillsborough Road Watermain (Old Coach to Harmony)	<ul style="list-style-type: none"> <li>The project was awarded to L.C.L Excavation (2006) Inc.</li> <li>Schedule: May 1<sup>st</sup> to mid-July.</li> <li>The water main installation was completed mid June. Curb and trench restoration ongoing. Repaving the trench area is scheduled for the week of June 26<sup>th</sup>.</li> <li>Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temp water service notices delivered in April.</li> <li>✓ Construction notices delivered April 26<sup>th</sup>.</li> </ul> </li> </ul>
Local Improvement – Elmore and Windsor	<ul style="list-style-type: none"> <li>Contractor: Fram Enterprises Inc.</li> <li>Schedule: May 15 to end of August.</li> <li>Elmore: pipe work and roadway aggregates completed mid June.</li> <li>Windsor: the contractor was absent from the site for approximately one week in early June. Contractor back on site and pipe work installation is ongoing.</li> <li>Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temporary piping notices delivered April 28.</li> <li>✓ Notice of construction delivered May 5<sup>th</sup></li> <li>✓ Curb notice on Elmore Ct, delivered June 15.</li> </ul> </li> </ul>
Local Improvement – Darwin & Birkdale	<ul style="list-style-type: none"> <li>The project was awarded to MacArthur's Paving and Construction Co. Inc.</li> <li>The anticipated construction schedule: July 17 to early October.</li> <li>Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temp water service notices delivered May 5<sup>th</sup>.</li> </ul> </li> </ul>
Local Improvement - Inwood	<ul style="list-style-type: none"> <li>The project was awarded to L.C.L Excavation (2006) Inc.</li> <li>Construction schedule: June 12 to late-July.</li> <li>Communication: The following notices have been delivered: <ul style="list-style-type: none"> <li>✓ Temp water service notices delivered April 13.</li> <li>✓ Notices of construction delivered May 19<sup>th</sup> , updated information provided June 1<sup>st</sup></li> </ul> </li> </ul>
Buckingham intersection traffic signal controller	<ul style="list-style-type: none"> <li>Design, equipment selection is managed by Engineering Dept.</li> </ul>

	<ul style="list-style-type: none"> <li>• Equipment has been ordered early June.</li> <li>• Anticipated construction schedule: late summer.</li> </ul>
Replacing u/g Wires - Pembroke, Henderson	<ul style="list-style-type: none"> <li>• The project was awarded to Roadways System Ltd.</li> <li>• Anticipated construction schedule: early August to early September.</li> </ul>
Repairs to the Salt Dome	<ul style="list-style-type: none"> <li>• Martin is working with the contractor on the repairs to the tarp and columns. The work will be done this summer.</li> </ul>
Expansion of boosted zone in Carriage Hill	<ul style="list-style-type: none"> <li>• Design and Tender documents are being prepared by Exp Consultant for a July tender period.</li> <li>• Anticipated construction schedule: September - October</li> </ul>
Runneymeade Tank Upgrades and Relining	<ul style="list-style-type: none"> <li>• The project was awarded to MacDonald Applicators Ltd. on May 8<sup>th</sup>.</li> <li>• Anticipated construction schedule: Early-August to mid-September 2023</li> <li>• Site upgrades to be done in 2023 and tank relining and outside work is tendered to be completed in 2024.</li> </ul>

### Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Sweeping	<ul style="list-style-type: none"> <li>• Street sweeping is on going as needed</li> </ul>
Lawn Repair	<ul style="list-style-type: none"> <li>• Majority of lawn repairs have been completed and hydro seeded. Only a few late callers remain to be repaired.</li> </ul>
Temp Water	<ul style="list-style-type: none"> <li>• Temp water is on going. Crews are in the process of removing temp water as capital projects progress and installing temp water on the second round of capital projects.</li> </ul>
Line Painting	<ul style="list-style-type: none"> <li>• Line painting is on going. Majority of yellow line work has been completed. Truck crew switching to white lines.</li> <li>• Stencil crew working on "Zebra" crosswalks and then moving onto arrows.</li> <li>• Rainbow crosswalks were completed early June</li> </ul>
Sewer Cleaning / CCTV	<ul style="list-style-type: none"> <li>• Sewer cleaning has taken place for a significant section for our 2023 season. Crews have already cleaned and videoed streets north of Sussex bordered by Trites and Buckingham.</li> </ul>

Concrete Work	<ul style="list-style-type: none"> <li>Concrete crew is in the process of doing curb and sidewalk repairs. To date this summer, crews have placed over 15m<sup>3</sup> of concrete in different repairs around town.</li> </ul>
---------------	---

#### **Section 4: Other Notable Development & Highlights for Council's Attention:**

##### **Codiac Transpo**

- I continue to be actively involved in developing the new Codiac Transpo tri-community agreement. We have had 4 productive meetings on the development of a new financial agreement. The objective of this committee is to review the existing agreement and propose changes for Council's consideration at the 2024 budget deliberation.

##### **MNIA Roadmap**

- Director Ouellet along with key members of leadership team attended a workshop on June 8. The workshop allows us to assess our progress on natural asset management and identify short- and medium- term activities.