

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: June 18, 2024

Month & Year: May 16-June 15, 2024

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns.	289	309	1255	down
Water main breaks	0	0	9	stable

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Street Paving and Curb Work – Various Streets	<p>Asphalt seal (Ridgeway, Inwood, Windsor, Elmore, Darwin, Birkdale). Asphalt resurfacing (Yale, Windsor)</p> <p>Contractor: MacArthur's Paving and Construction Co. Ltd.</p> <p>Construction schedule: May 27 to mid July</p> <p>The following notices have been delivered:</p> <ul style="list-style-type: none">✓ Construction notices delivered May 22. <p>Progress: The work until June 6 was on Yale Avenue, the street surface milled, and concrete curb replacement is ongoing. The work on Wilson Road started June 7th; the street surface was milled, and concrete curb replacement is ongoing.</p>
Street Paving, Curb and Sidewalk Work – Hillsborough Road	<p>Asphalt Resurfacing Hillsborough (Old Coach to Harmony), including replacement of sections of curb and sidewalk between Old Coach and Harmony, (full replacement of curb & sidewalk between Point Park to Emery on the North side).</p> <p>Contractor: Dexter Construction Company Limited</p>

	<p>Construction schedule: April 29 to end of June</p> <p>The following notices have been delivered:</p> <ul style="list-style-type: none"> ✓ Construction notices delivered April 23. <p>Progress: The work is progressing well; the concrete curb and sidewalk is completed. The asphalt surface milled early June and was paved mid June. The remaining work is a few driveway reinstatement, landscape and pavement markings.</p>
Watermain Replacement Blythwood Ave	<p>Contractor: Eastco Construction Inc.</p> <p>Construction schedule: May 27 to end of July.</p> <p>The following notices have been delivered:</p> <ul style="list-style-type: none"> ✓ Temp water service notices ✓ Notices of construction delivered May 17th <p>Progress: The watermain replacement is ongoing and on schedule</p>
Mitton Rd Reconstruction	<p>The project was awarded to Phillips Bros. Excavating Ltd.</p> <p>Anticipated construction schedule: July 2 to early September.</p>
Local Improvement - Suffolk St (Strathmore to Crystal Dr)	<p>Contractor: Eastco Construction Inc.</p> <p>Construction schedule: May 6 to end of June.</p> <p>The following notices have been delivered:</p> <ul style="list-style-type: none"> ✓ Notice of construction delivered April 26th . ✓ Temporary water shut down communicated with each building management ahead of time. ✓ Curb and sidewalk notice delivered June 12th. <p>Progress: Project on schedule. All buildings are connected to the new watermain.</p>
Local Improvement - Westview Ter.	<p>Contractor: Bowers' Construction Ltd.</p> <p>Anticipated construction schedule: July 2 to end of August.</p>
Local Improvement - Sherwood Ave and Manning Rd	<p>Contractor: Foulem Construction Ltée</p> <p>Anticipated construction schedule: July 29 to end of October.</p>
McAllister Subdivision Sanitary and Storm Sewer improvements	<p>Contractor: Foulem Construction Ltée</p> <p>Construction schedule: May 15 to end of June.</p> <p>The following notices have been delivered:</p> <ul style="list-style-type: none"> ✓ Temporary water shut down notices delivered prior to May 6th one day shut down.

	<p>✓ Notice of construction delivered early May</p> <p>Progress: Project on schedule.</p>
Replacing u/g Wires - Henderson	<p>The project was awarded to Roadways Systems Ltd</p> <p>Construction schedule: May 21 to end of June</p> <ul style="list-style-type: none"> • Communication: The following notices have been delivered: <p>✓ Notices of construction delivered May 16th</p> <p>The underground duct and wiring work has been completed mid-June.</p> <p>Remaining work is the landscape top soil and hydroseed work that will be completed by Public Works staff.</p>
Traffic Signal – Coverdale Road at Golf Club Road	<p>The project was awarded to Modern Construction (1983) Limited</p> <p>Anticipated construction schedule: November 2024.</p> <p>Equipment has been ordered and waiting on delivery.</p>

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Line Paint	<ul style="list-style-type: none"> • Line painting is on going. Crews have completed yellow lines and are switching to white lines. Stencil crews continue to work on arrows and stop bars
Lawn Repair	<ul style="list-style-type: none"> • Lawn repair is up to date. All damage from winter that was reported has been addressed. Crews fixed lawns effected by the 2023 under ground electrical project.
Temp Water	<ul style="list-style-type: none"> • All temp water main line is installed, crews are installing remaining service lines for Westview and Manning
Sweeping	<ul style="list-style-type: none"> • All streets have had minimum two passes to date. All sidewalks have been swept for spring. This work is on going as required.
CCTV / Sewer Cleaning	<ul style="list-style-type: none"> • This project is ongoing for 2024. A town crew has been cleaning CB, while the CCTV contractor has been cleaning and videoing the sewer pipes. Our area of focus this year is south of Sussex Ave, between Trites and Buckingham / Lawson
Concrete Repairs	<ul style="list-style-type: none"> • Concrete repairs are on going

Section 4: Other Notable Development & Highlights for Council's Attention:

Attached is the Codiac Transpo ridership counts for May 2024. The numbers continue to be encouraging with a new record high of over 11,000 riders.

The Transit Service Review RFP has been progressing. A number of meetings have been held and the consultant is working on benchmarking Riverview against our peers of similar transit service.

Street patching

The tender was awarded almost \$170K over budget. In order to stay on budget, we have been working with the objective of reducing the quantities from 725 tonnes to 500 tonnes, a reduction of 31%. The team has been tracking quantities using daily work reports and we are on track to meet this objective with approximately 350 tonnes (70% of 500 tonnes) of asphalt used to date and 70% of the streets in Riverview have been patched with an initial pass.