

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: October 19, 2022

Month & Year: September 16- October 15, 2022

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (to date)	1219	426	2673	
Number of customer calls with inquiries or concerns (Sept 16-Oct15/22)	276	1219	4127	down
Asphalt patching using recycled asphalt	0	0	153.7 Tonnes	-
Water main breaks	1	1	23	up

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Traffic Lane Markings - Various Street	<ul style="list-style-type: none">Contractor: Stripe Works Ltd.The contractor should be back in Town to complete the newly paved section of Trites Road and other minor (but important) markings before the end of October.
Wilson Road Watermain Renewal	<ul style="list-style-type: none">Contractor: Bowers' Construction LtdConstruction started 2 weeks behind schedule due to an issue with temporary water (needed to add an apartment to the temporary water system at Coverdale Road), the revised contract date is August 16th to October 28th.Communication: The following notices have been delivered:<ul style="list-style-type: none">✓ Temporary piping notices delivered in May.✓ Notice of construction delivered early-August

	<ul style="list-style-type: none"> Construction is ongoing and due to extra days, as per the terms of the contract, the revised completion is now October 28th.
Ridgeway Drive Reconstruction	<ul style="list-style-type: none"> Contractor: Bowers' Construction Ltd Ridgeway was originally scheduled for 13 weeks from May 30 to August 26. The anticipated rate of construction is based on 10 years of historical projects of similar nature. The project started 2 weeks behind schedule (i.e. June 13) at the request of the Contractor. They could not have materials on-site before then. The end date was adjusted by 2 weeks to September 9. The street has been ready and waiting for the concrete sub-contractor since October 6. The curb machine arrived on October 18. We believe the curb work will start October 20. The new watermain passed all tests. The sewers passed all CCTV review. Work left to do: Concrete curbs, landscaping lawns, restoring driveways (paving, concrete), 2nd layer of granular on street, fine grading, paving. Based on current rate of productivity, we believe the work could be done in approximately 4 weeks, i.e. November 18 +/-.
Montgomery Ave Phase 2 (Coverdale to Fairfax) & Fairfax & Bradford East (Cleveland to Montgomery)	<ul style="list-style-type: none"> Contractor: Foulem Construction Ltée Project is on schedule and on budget. Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered in May. ✓ Notice of construction delivered in May ✓ Curb and Sidewalk notices have been delivered to affected residents.
2023 Capital Projects	<ul style="list-style-type: none"> Design of proposed upcoming 2023 capital projects is ongoing and cost estimates have been provided to director.
U/G Wires (relace) – Brewster and Pembroke	<ul style="list-style-type: none"> Contractor: Roadway Systems Ltd. The construction work on Brewster is now scheduled for the last week of October. Notice of construction delivered October 14th.

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Fall	<ul style="list-style-type: none">• PW line painting is complete for 2023• Cleaning of sewers and catch basins is on-going for fall• Salt and aggregates are stockpiled for winter operations• Preparation for winter maintenance underway

Report Approval Details

Document Title:	EPW Monthly Report Sep-Oct 2022.docx
Attachments:	
Final Approval Date:	Oct 20, 2022

This report and all of its attachments were approved and signed as outlined below:

Michel Ouellet - Oct 19, 2022 - 4:05 PM

Colin Smith - Oct 20, 2022 - 8:49 AM