

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO
Prepared by: Engineering & Public Works
Date: May 17, 2023
Month & Year: April 16– May 15, 2023

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns	445	217	662	up
Asphalt patching using recycled asphalt.	0 Tonnes	20 Tonnes	62 Tonnes	stable
Water main breaks	0	1	7	stable

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Asphalt Concrete Paving Various Streets	<ul style="list-style-type: none">Asphalt seal (Montgomery Phase 2, Bradford (Cleveland to Montgomery))Asphalt resurfacing (Lakeside, Pinder)Communication: The following notices have been delivered:<ul style="list-style-type: none">✓ Construction notices delivered May 16 & 17.Anticipated construction schedule: May 23rd to end of June.
Watermain Replacement (trench only) Yale	<ul style="list-style-type: none">The project was awarded to Fram Enterprises Inc.Anticipated construction schedule: July 10th to mid-October.
Local Improvement - Windsor	<ul style="list-style-type: none">The project was awarded to Fram Enterprises Inc.

	<ul style="list-style-type: none"> • Construction started May 15 and the completion date is end of August. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered in April. ✓ Notice of construction delivered May 5th
Hillsborough Road Watermain (Old Coach to Harmony)	<ul style="list-style-type: none"> • The project was awarded to L.C.L Excavation (2006) Inc. • Construction started May 1st, construction is on schedule and the completion date is mid-July. • The water main installation in phase 1 (Old Coach to Point Park) has been completed and that water main section is scheduled to be in service May 16. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered in April. ✓ Construction notices delivered April 26th.
Local Improvement - Elmore	<ul style="list-style-type: none"> • Contractor: Fram Enterprises Inc. • Schedule: May 15 to end of August. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temporary piping notices delivered April 28. ✓ Notice of construction delivered May 5th
Local Improvement – Darwin & Birkdale	<ul style="list-style-type: none"> • The project was awarded to MacArthur’s Paving and Construction Co. Inc. • The anticipated construction schedule: July 17 to early October. • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered May 5th.
Local Improvement - Inwood	<ul style="list-style-type: none"> • The project was awarded to L.C.L Excavation (2006) Inc. • The anticipated construction schedule: June 5 to late July • Communication: The following notices have been delivered: <ul style="list-style-type: none"> ✓ Temp water service notices delivered April 13.
Buckingham intersection traffic signal controller	<ul style="list-style-type: none"> • Design, equipment selection and purchasing are being managed by Engineering Dept. • Anticipated construction schedule: late summer.
Replacing u/g Wires - Pembroke, Henderson	<ul style="list-style-type: none"> • The project was awarded to Roadways System Ltd.

	<ul style="list-style-type: none"> The anticipated construction scheduled is early August to early September.
Repairs to the Salt Dome	<ul style="list-style-type: none"> Facility Manager is working with the contractor on the repairs to the tarp and columns. The work will be done once the building is accessible.
Expansion of boosted zone in Carriage Hill	<ul style="list-style-type: none"> Design and Tender documents are being prepared by Exp Consultant for a late April tender period. Anticipated construction schedule: mid-June to mid-August
Runnymede Tank Relining	<ul style="list-style-type: none"> Design and Tender documents prepared by Exp Consultant was out for tender April 6th with the tender is closing date of April 26th. Anticipated construction schedule: July 24th, 2023, to September 29th, 2023

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Sweeping	<ul style="list-style-type: none"> Town has had first pass on all streets with sweeper. Starting on second pass
Lawn Repair	<ul style="list-style-type: none"> Lawn repairs are ongoing. Crews have made significant head way already this season
Temp Water	<ul style="list-style-type: none"> Temporary water installation has been installed for the following capital projects: <ul style="list-style-type: none"> Windsor Elmore Hillsborough Inwood The rest of the temp water installation will be done in a second phase later this summer
Line Painting	<ul style="list-style-type: none"> The line painting truck is ready, and crews have had some training. We are waiting on materials to arrive prior to starting. The work will start with the new linear line painting truck. As time permits, a second crew will commence crosswalks and arrows then proceed with work on symbols, stop bars and bike lanes which will continue throughout the summer.
Sewer Cleaning / CCTV	<ul style="list-style-type: none"> Sewer cleaning has taken place for a significant section for our 2023 season. Crews have already cleaned and videoed streets north of Sussex bordered by Trites and Buckingham.

Section 4: Other Notable Development & Highlights for Council's Attention:

Codiac Transpo

- The Director continues to be actively involved in developing the new Codiac Transpo tri-community agreement. Two productive meetings have been held on the development of a new financial agreement. The objective of this committee is to review the existing agreement and propose changes for Council's consideration during the 2024 budget deliberation.