

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO
Prepared by: Engineering & Public Works
Date: March 19, 2024
Month & Year: February 16- March 15, 2024

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns.	163	173	477	down
Asphalt patching using recycled asphalt.	34.5	18.5	53	stable
Water main breaks	3	5	9	down
Winter Alerts	2	2	20	stable

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Street Paving and Curb Work – Various Streets	Asphalt seal (Ridgeway, Inwood, Windsor, Elmore, Darwin, Birkdale). Asphalt resurfacing (Yale, Windsor) Tender prepared by Engineering Dept. March 11 th Council awarded project to lowest bidder, MacArthur's Paving and Construction Co. Inc.
Street Paving, Curb and Sidewalk Work – Hillsborough Road	Asphalt Resurfacing Hillsborough (Old Coach to Harmony), including replacement of sections of curb and sidewalk between Old Coach and Harmony. Full replacement of curb & sidewalk was anticipated between Point Park to Emery (North side). In light of the land development potential along the former DTI property, I recommend we add a new sidewalk along the north

	side of Hillsborough from Old Coach to Point Park. A CRF as been prepared for Council's consideration.
Watermain Replacement Blythwood Ave	Tender and Design prepared by Mentra Consultant. Documents have been sent to NBON for public tendering on March 7 th . Tender will close March 22 nd . Anticipated construction schedule: May 27 to end of July.
Mitton Rd Reconstruction (2024 Capital)	Design and Tender documents prepared by Englobe Consultant. Documents have been sent to NBON for public tendering on February 27. Tender will close on April 2nd. Anticipated construction schedule: July 2 to early September.
Local Improvement - Suffolk St (Strathmore to Crystal Dr) (2024 Capital)	The consultant, Englobe, is working with Town staff on the design to tender by end of March. Anticipated construction schedule: May 6 to end of June.
Local Improvement - Westview Ter. (2024 Capital)	Design and Tender documents prepared by Englobe Consultant. Documents have been sent to NBON for public tendering on March 13. Tender will close on March 27. Anticipated construction schedule: July 2 to end of August.
Local Improvement - Sherwood Ave and Manning Rd (2024 Capital)	Design and Tender documents getting prepared by Engineering Dept. for a tender by end of March. Anticipated construction schedule: May 13 to mid-August.
McAllister Subdivision Sanitary and Storm Sewer improvements (2024 Capital)	The consultant, EXP, is working with Town staff on the design to tender by end of March. Anticipated construction schedule: May 15 to end of June.
Replacing u/g Wires - Henderson	Tender and Design prepared by Engineering Dept. Documents have been sent to NBON for public tendering on March 11 th . Tender will close March 25 th . Anticipated construction schedule: August – mid September.
LED Street Lights Replacement on Gunningsville Boulevard	A pilot project was planned for early 2024. Unfortunately, the lights order for the pilot project have not yet arrived. In light of this, we are proposing to delay this project to allow us

	sufficient time to proceed with the pilot project before selecting a light and tendering for the rest of Gunningsville Blvd.
Traffic Signal – Coverdale Road at Golf Club Road	Tender and Design prepared by WSP and Town staff. Documents have been sent to NBON for public tendering on March 18 th . Tender will close April 2 nd . Anticipated construction schedule: November 2024.

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Snow Removal	<ul style="list-style-type: none"> Crews have plowed several storms to date. There has been a significant amount of salt runs this year as the weather has produced several events with above average precipitation that would continue to run out onto streets and sidewalks
Asphalt Patching	<ul style="list-style-type: none"> Crews have been using the asphalt recycler and have made and placed 53 tonnes of recycled asphalt so far this season. This equates to a savings of approx. \$22,000.00 in patching so far this year.
Maintenance	<ul style="list-style-type: none"> On going maintenance for winter equipment, as well preparations for spring are beginning to take place.

Section 4: Other Notable Development & Highlights for Council's Attention:

Attached is the Codiak Transpo ridership counts for February 2024. The numbers continue to be encouraging with a continued increase in ridership.

The terms of reference for the Transit Service Review RFP have been prepared. We anticipate selecting a consultant in early April. The goal of this project is to review the existing service delivery and provide recommendations on improving service quality and growing transit ridership while identifying new and innovative ways to provide transit more efficiently and effectively in the future. Ultimately, we are looking to provide a high-quality public transport service that is reliable, frequent, fast, comfortable, accessible, convenient, affordable, and safe, serving routes for which there is demand.

