

Town of Riverview

Engineering & Public Works Monthly Report

То:	Colin Smith, CAO
Prepared by:	Engineering & Public Works
Date:	March 19, 2025
Month & Year:	February 16 – March 15, 2025

Section 1: Operational Dashboard

Updated by Jill Greene

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (Feb 16- Mar 15, 2025)	188	70	258	Up
Asphalt patching using recycled asphalt.	23 Tonnes	62 Tonnes	85 Tonnes	Stable
Water main breaks (Feb 16 – Mar 15, 2025)	1	1	2	Stable

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Street Paving and Curb Work – Various Streets Seal (Suffolk, Westview, Sherwood, Manning) / Resurfacing (Blair, Philip, Old Coach)	Tender prepared by Engineering Dept. Documents have been posted on NBON for public tendering on February 19 th . Tender closed March 3 rd . March 10 th Council awarded project to lowest bidder, MacArthur's Paving and Construction Co. Inc. Anticipated construction schedule: May 12 to end of June.
Watermain Replacement and New Sidewalk - Sussex Ave	Tender and Design prepared by Mentra Consultant. Documents have been posted to NBON for public tendering on March 7 th . Tender will close March 19 th . Anticipated construction schedule: June 23 to end of September.

Watermain Replacement Grandhill Drive	Tender prepared by Engineering Dept.
	Documents have been posted on NBON for public tendering on March 11 th . Tender will close March 24 th .
	Anticipated construction schedule: June 2 to mid July.
Replacing u/g Wires -	Tender prepared by Engineering Dept.
Kimberly & Shawn Ct	Documents have been posted on NBON for public tendering on March 13 th . Tender will close March 24 th .
Traffic Signal – Coverdale Road at Trites Road	Tender and Design prepared by WSP and the Engineering Dept.
	Documents have been posted on NBON for public tendering on February 14 th . Tender closed March 3 rd .
	March 10 th Council awarded project to lowest bidder, Modern Construction (1983) Ltd.
	Anticipated construction schedule: October to November
LED Street Lights Replacement on Gunningsville Boulevard	The design was awarded to the consultant exp.
	The consultant and Engineering Dept. is working on the design for a March tender date.
Local Improvement - Vernon Ave, Pinegrove Dr. and Garland Dr. (2025 Capital)	Design and Tender documents prepared by WSP Consultant and town staff.
	Obtained a municipal service easement for the upgrade of the storm outfall.
	Documents have been sent to NBON for public tendering on March 11. Tender will close on March 25.
	Anticipated construction schedule: May 20 to end of September.
Local Improvement – Whitepine Road (Cleveland Ave to Pine Glen Rd.) (2025 Capital)	The department is working on the design for an April tender date.
	Anticipated construction schedule: July 7 to mid September.

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Patching	 Patching is on going as weather permits. As we move closer to spring the more likely we will see potholes. Crews plan to continue to patch these with hot mix asphalt from the recycler. In the event we need to respond quickly to a few potholes around town with a temporary fix, we have restocked our cold patch material as well.
Snow	Crews continue to battle snow events as they appear.
Spring Prep	 Crews have started picking up snow markers that have fallen over the winter Curb stand repairs from driveway blowers have started to be called in from residents, and addressed by PW Lawn repairs will start as weather permits and ground dries

Section 4: Other Notable Development & Highlights for Council's Attention:

Transit Ridership and Service Review

Attached is the Codiac Transpo ridership counts for February 2025. The numbers continue to be encouraging showing a continued growth in onboarding counts of almost 1,000 additional riders over last January, an increase of over 12% from last year.