

## Town of Riverview

### Engineering & Public Works Monthly Report

To: Colin Smith, CAO  
Prepared by: Engineering & Public Works  
Date: October 16, 2025  
Month & Year: September 16 – October 15, 2025



### Section 1: Operational Dashboard

Updated by Jill Greene

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (Sept 16- Oct 15, 2025)	192	262	1941	Down
Asphalt patching using recycled asphalt.	0	18 Tonnes	180 Tonnes	Stable
Water main breaks (Sept 16 – Oct 15, 2025)	1	0	6	Up

### Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Watermain Replacement and New Sidewalk - Sussex Ave	<p>Project awarded to Birch Hill Construction Ltd.</p> <ul style="list-style-type: none"><li>The following notices have been delivered to affected residents:<ul style="list-style-type: none"><li>✓ Temporary water services notices.</li><li>✓ Water Main construction notices.</li><li>✓ Sidewalk construction notices.</li></ul></li><li>The concrete sidewalk work is now finished. Remaining work includes driveway reinstatement and asphalt seal paving of the water main trench at intersections.</li><li>There was a bit of extra work encountered. The project is behind schedule.</li><li>The contractor informed us that the remaining work should be completed by October 24, 2025.</li></ul>

Traffic Signal – Coverdale Road at Trites Road	March 10 <sup>th</sup> Council awarded project to lowest bidder, Modern Construction (1983) Ltd.  The pre-construction meeting was held on September 29 <sup>th</sup> . The work started on October 20 <sup>th</sup>
LED Street Lights Replacement on Gunningsville Boulevard	Tender closed on April 16 <sup>th</sup> . Awarded to Roadway. Construction schedule: September to November  Most of the lights between Pine Glen Road and Coverdale Road have been replaced. Once the trail lights for the Gunningsville Bridge intersection/interchange come in, Roadway Systems will begin replacing the lights at the intersection/interchange. As lights continue to come in, Roadway Systems will continue replacing the lights on Gunningsville Blvd from Pine Glen Road to Findlay Blvd and on Findlay Blvd from Gunningsville Blvd to Whitepine Road.
Buckingham All-way stop	All work on the All-Way Stop intersection has been completed. The temporary stop signs in the street had been there for almost 2 months and have now been removed. The existing RA-5 at the Whitepine Road/Lawson Avenue intersection will be moved to the easterly side of the Riverview High School driveway in the coming weeks.
Coverdale Road at Pine Glen Road and Coverdale Road at Buckingham Avenue – Pedestrian Signal Upgrades	The pedestrian signals at these locations have reached the end of their useful life. The pedestrian signals were replaced in mid-September and the activation buttons were replaced with accessible pushbuttons (audible pedestrian signal) in late September.

### Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Line Painting	<ul style="list-style-type: none"> <li>• Crews have completed the line painting for 2025. There are a few touch ups to do after capital projects are completed.</li> </ul>
Temp Water	<ul style="list-style-type: none"> <li>• Temp water clean up is complete for 2025</li> </ul>
Concrete	<ul style="list-style-type: none"> <li>• Crews have continued completing curb and sidewalk repairs and installing new curb/sidewalk for developments under construction in Town</li> <li>• New bus stop pads have been installed</li> </ul>

Miscellaneous	<ul style="list-style-type: none"> <li>• Winter preparations are on going. Crews are flushing and pumping hydrants as we do every fall. Soon we will begin staking plow areas to help minimize plow damage to lawns</li> </ul>
---------------	--

**Section 4: Other Notable Development & Highlights for Council’s Attention:**

**Traffic & Transportation**

- The Codiac Transpo ridership counts for September 2025 was not available prior to the preparation of this report and will be included in the next Council report.
- Construction of the proposed bus pads has been completed by Public Works along with restoration of the any disturbed area around the bus pads.
- The discussions are on-going between the Engineering Department and a company that offers to provide bus stop amenities (benches), and their associated maintenance, through a shared revenue agreement. Once an agreement is reached, the Town can expect to see benches installed at mutually agreed-upon bus stops throughout the Town this fall.
- The Engineering Department is continuing to explore options and prepare for a pilot project to assess the viability of an On-Demand option for accessing public transit in Riverview. It is anticipated that arrangements will be in place for this pilot project to begin early next year.