

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: November 23, 2022

Month & Year: October 16- November 15, 2022

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns	161	276	4288	down
Asphalt patching using recycled asphalt	0	0	153.7 Tonnes	-
Water main breaks	1	1	24	up

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Traffic Lane Markings - Various Street	<ul style="list-style-type: none">This work is now completeThe last markings, the crosswalk at Robertson were done during the week of Nov 7.
Wilson Road Watermain Renewal (2022 Capital)	<ul style="list-style-type: none">Contractor: Bowers' Construction LtdAs per the CRA, the project reached substantial performance on October 28.
Ridgeway Drive Reconstruction (2022 Capital)	<ul style="list-style-type: none">Contractor: Bowers' Construction LtdAs per the CRA, the project reached substantial performance on November 10.Most deficiencies are done; however, some items are still outstanding.

	<ul style="list-style-type: none"> Lost time for the project was reviewed, rain days and allowable extra days were granted, which puts the completion of the project 27 days behind schedule.
Montgomery Ave Phase 2 (Coverdale to Fairfax) & Fairfax & Bradford East (Cleveland to Montgomery) (2022 Capital)	<ul style="list-style-type: none"> Contractor: Foulem Construction Ltée Project achieved substantial performance on October 28th, 2022. Deficiencies are done and the project is complete.
Replacement of u/g street light wires on Brewster (2022 Capital)	<ul style="list-style-type: none"> Contractor: Roadway Systems Ltd. The construction work on Brewster was completed during the last week of October. Some landscaping work left to do in the spring of 2023
Local Improvement - Windsor (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Town staff. The survey is complete, and the design is ongoing.
Local Improvement - Elmore (2023 Capital)	<ul style="list-style-type: none"> The design is being done by WSP The survey is complete, and the design is 70% done.
Local Improvement – Darwin & Birkdale (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Englobe The survey is complete, and the design is 70% done.
Local Improvement - Inwood (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Town staff. The survey is complete, and the design is ongoing.
Watermain Replacement (trench only) Yale (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Mentra Consultants The survey is complete.
Watermain Replacement (trench only) Biggs (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Town staff. The survey is complete.
Hillsborough Road Watermain (Old Coach to Harmony) (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Town staff Some surveys left to do, and the design is 70% done.
Expansion of Boosted Zone-Carriage Hill (2023 Capital)	<ul style="list-style-type: none"> The design is being done by Exp The survey is complete.
Runnymede Tank Epoxy Recoating Inside (2023 Capital)	<ul style="list-style-type: none"> The work will be tendered in 2023.

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Fall Operational Plan	<ul style="list-style-type: none">• Bridge drains have been cleaned for winter• CCTV for capital projects ongoing• Salt and aggregates are stockpiled for winter operations• Preparation for winter maintenance complete• Night shift has started on Nov 13 (12am-8am)