

Town of Riverview

Engineering & Public Works Monthly Report



To: Colin Smith, CAO

Prepared by: Engineering & Public Works

Date: February 22, 2023

Month & Year: January 16– February 15, 2023

Section 1: Operational Dashboard

Updated by Christine Hoffman

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (Nov 16- Dec 31)	216	161	377	up
Number of customer calls with inquiries or concerns (Jan 1-15)	123	377	500	up
Number of customer calls with inquiries or concerns (Jan 16-Feb15)	n/a	500		
Asphalt patching using recycled asphalt	42 Tonnes	3.2 Tonnes	45.2 Tonnes	up
Water main breaks	5	2	7	up

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet

Description	Status
Asphalt Concrete Paving Various Streets	<ul style="list-style-type: none">Asphalt seal (Montgomery Phase 2, Bradford (Cleveland to Montgomery))Asphalt resurfacing (Lakeside, Pinder)Scheduled to be out for tender February 17 with a tender closing date of March 6.
Watermain Replacement (trench only) Yale	<ul style="list-style-type: none">The consultant, Mentra, is working with Town staff on the design for March 10 tender date.

Hillsborough Road Watermain (Old Coach to Harmony)	<ul style="list-style-type: none"> The department is working on the design for a February 28th tender date
Local Improvement - Windsor	<ul style="list-style-type: none"> The consultant, WSP, is working with Town staff on the design for a March 17th tender date. The project is a local improvement and will need to follow the schedule and process for local improvements.
Local Improvement - Elmore	<ul style="list-style-type: none"> The consultant, WSP, is working with Town staff on the design for a March tender date. The project is a local improvement and will need to follow the schedule and process for local improvements.
Local Improvement – Darwin & Birkdale	<ul style="list-style-type: none"> The consultant, Englobe, is working with Town staff for tendering as per schedule on February 21 with a tender closing date of March 13. The project is a local improvement and will need to follow the schedule and process for local improvements.
Local Improvement - Inwood	<ul style="list-style-type: none"> Town staff are working on the design for a March tender date. The project is a local improvement and will need to follow the schedule and process for local improvements.
Watermain Replacement (trench only) Biggs	<ul style="list-style-type: none"> The design is being done by Town staff for an April tender date.
Buckingham intersection traffic signal controller	<ul style="list-style-type: none"> We will be tendering for this work this summer.
Replacing u/g Wires - Pembroke, Henderson	<ul style="list-style-type: none"> The department is working on the design for tender for an early March tender date.
Expansion of boosted zone in Carriage Hill	<ul style="list-style-type: none"> Exp is working on design for this work.
Runnymede Tank Relining	<ul style="list-style-type: none"> Exp is working on a tender for this work. The project is now divided into two phases of construction; Ph 1 (2023) includes all the outside work (new safety ladder, new fall arrest and rescue system, new cable trays, site work, and repairs to the vents and railing) required before the relining can occur; Ph2 (2024) will involve dewatering the tank and recoating the interior of the tank.

Repairs to the Salt Dome	<ul style="list-style-type: none"> We are working with the Supervisor of Municipal Facilities & Assets on procurement of services to conduct the repairs once the salt is used.
--------------------------	--

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Sink Holes	<ul style="list-style-type: none"> Crews have encountered and repaired several sink holes that formed around manholes and pipes during rain and melt events.
Asphalt Patching (Recycler)	<ul style="list-style-type: none"> PW has placed approximately 55 tonnes of asphalt from our recycler so far in 2023. This is equivalent to roughly \$20,800.00 worth of work done by a contractor.