

Town of Riverview

Engineering & Public Works Monthly Report

To: Colin Smith, CAO
Prepared by: Engineering & Public Works
Date: April 17, 2026
Month & Year: March 16 – April 15, 2026



Section 1: Operational Dashboard

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (Mar 16 – Apr 15, 2026)	157	159	578	Stable
Asphalt patching using recycled asphalt.	6.3	52.1	75.9	Down
Water main breaks (Mar 16 – Apr 15, 2026)	1	3	10	Down

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet/Brad Pooley

Description	Status
Street Paving, Curb and Sidewalk Work – Hillsborough Road Resurfacing (Hillsborough Rd from Harmony to Manning)	<ul style="list-style-type: none">• Tender closed March 20th.• Anticipated construction schedule: May 25 to mid-July• Scheduled to be awarded at the April 27th council meeting.
Street Paving and Curb Work – Various Streets Seal (Garland, Pinegrove, Vernon from Manning to Pinegrove) Resurfacing (Blythwood)	<ul style="list-style-type: none">• Tender closed March 12th.• Anticipated construction schedule: May 12 to end of June• Awarded to MacArthur's Paving & Construction Co. Inc. at the April 13th council meeting
Replacing u/g Wires - (Fairway Boulevard)	<ul style="list-style-type: none">• Tender closed March 24th.• Anticipated construction schedule: May 11 to mid-July

	<ul style="list-style-type: none"> Awarded to Roadways Systems Limited at the April 13th council meeting
Local Improvement – Hiltz Ave (Hillsborough to Vernon) and Vernon Ave (Manning to Hiltz) (2026 Capital)	<p>The project tender closed on April 17th.</p> <p>Staff to recommend to award to Birch Hill Construction during Council Meeting of April 27th.</p> <p>Anticipated construction schedule: June 1 to end of September.</p>
Watermain Replacement Biggs Drive and Karolie Rd (2026 Capital)	<p>Tender closed on March 30.</p> <p>Project was awarded to Birch Hill</p> <p>Anticipated construction schedule: May 19 to mid July.</p>
Sanitary Sewer Improvement – Cleveland Ave (Coverdale to 217 Cleveland) (2026 Capital)	<p>Tender closed on March 31.</p> <p>Project was awarded to Eastco</p> <p>Anticipated construction schedule: June 22 to end of August.</p>

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Spring Operations	<ul style="list-style-type: none"> Crews are sweeping all streets for the first pass. PW has been working on getting all streets swept ahead of the unidirectional flushing. Lawn repairs will commence as soon as dry topsoil is available Sign repairs are on going from winter
Unidirectional Flushing Program	<ul style="list-style-type: none"> PW has started unidirectional flushing program this week

Section 4: Other Notable Development & Highlights for Council's Attention:

Traffic & Transportation

- The Codiac Transpo ridership counts for March 2026 are attached.
- The proposed bus stops for new bench amenities in 2026 have been approved. It is anticipated that this initiative will happen in early spring. We can expect to see approximately 20 new benches installed along the most frequent used bus stops.

Also, 2 new bus shelters are planned for 2026, one along Coverdale near Superstore and one on Cleveland between Whitepine and Pinewood.

- We are preparing for the on-demand pilot project to begin on September 1st.
- The installation of the traffic signals at Trites is now expected in early May due to colder expected temperature to allow for painting of the new lane marking and crosswalks at the new signalized intersection.
- We have been busy finalizing the Tri-Community Codiac agreement. This is expected to be brought to council in September 2026.