

Town of Riverview

Engineering & Public Works Monthly Report

To: Colin Smith, CAO
Prepared by: Engineering & Public Works
Date: February 19, 2026
Month & Year: January 16 – February 15, 2026



Section 1: Operational Dashboard

Updated by Jill Greene

Metric	Current Period	Previous Period	Annual Result	Annual Trend
Number of customer calls with inquiries or concerns (Jan 16 – Feb 15, 2026)	157	105	262	Up
Asphalt patching using recycled asphalt.	52.1	17.5	69.6	Stable
Water main breaks (Jan 15 – Feb 16, 2026)	1	5	6	Up

Section 2: Capital & Operating Project Updates

Updated by Paul Richard/Steven LeBouthillier/Michel Ouellet/Brad Pooley

Description	Status
Street Paving, Curb and Sidewalk Work – Hillsborough Road Resurfacing (Hillsborough Rd from Harmony to Manning)	The department is working on the tender preparation for a end-February tender date
Street Paving and Curb Work – Various Streets Seal (Garland, Pinegrove, Vernon from Manning to Pinegrove) Resurfacing (Blythwood)	The department is working on the tender preparation for a end-February tender date
Replacing u/g Wires - (Fairway Boulevard)	The department is working on the design for tender for a March tender date.

Local Improvement – Hiltz Ave and Vernon Ave (Manning to Hiltz) (2026 Capital)	The consultant, Englobe is working with Town staff, on the design for a mid-February tender date.
Watermain Replacement Biggs Drive and Karolie Rd (2026 Capital)	The consultant, Mentra is working with Town staff, on the design for a mid-March tender date. The design is 30% done.
Sanitary Sewer Improvement – Cleveland Ave (Coverdale to 217 Cleveland) (2026 Capital)	The consultant EXP is working with Town staff, on the design for a March tender date. The design is 90% done.

Section 3: Department Annual Operational Priorities

Updated by Geoff Crossman

Description	Status
Winter Operations	<ul style="list-style-type: none"> PW continues to deal with small snowstorms, generating more salt runs vs plow runs
Asphalt patching	<ul style="list-style-type: none"> PW crews have been out patching cuts around town and have produced 52.1 tonnes of asphalt this period. This would be equivalent to a cost of approximately \$31,000.00 if placed by a contractor during patching season. Now that crews are caught up on cuts the focus will transition to patching potholes. Only the deeper ones will be repaired at this time as the cold weather does not allow good adhesion of a thin layer of asphalt to the existing roadway.

Section 4: Other Notable Development & Highlights for Council’s Attention:

Traffic & Transportation

- The Codiac Transpo ridership counts for January 2026 is attached.
- We are currently reviewing the proposed bus stops for new bench amenities in 2026. It is anticipated that this initiative will happen in early spring. We can expect to see approximately 20 new benches installed along the most frequent used bus stops. Also, 2 new bus shelters are planned for 2026.
- We are continuing to explore and develop the pilot project to implement an On-Demand option for accessing public transit in the west Riverview. As budget

implications of this initiative are reviewed, it is anticipated that arrangements will be in place for this pilot project to begin in September of 2026.